

2024-2025 Planned & Underway Ventilation Projects

School Name	Project Description	Start Date or Anticipated Start Date	Anticipated Completion Date	Percent Complete
Dr. Ross Tilley PS	Phase II HVAC System Upgrades	2024-10-01	2025-09-06	15%
Grafton PS	Rooftop HVAC System Upgrades	2024-10-01	2025-09-06	5%
Lydia Trull PS	Phase II HVAC System Upgrades	2024-10-01	2025-09-06	5%
Millbrook South Cavan PS	Boiler Plant Upgrades	2024-10-01	2025-10-16	10%
Warsaw PS	HVAC System Upgrades	2024-10-01	2025-09-06	0%
Terry Fox PS	Cooling Tower Replacement	2024-10-01	2025-09-06	0%
Lakefield PS	Boiler Plant Upgrades	2024-10-01	2025-10-16	10%

2023-2024 Ventilation Projects Completed & Underway

School Name	Project Description	Start Date or Anticipated Start Date	Anticipated Completion Date	Percent Complete
Dr Emily Stowe PS	Rooftop HVAC System Upgrades	2023-10-01	2025-03-20	90%
Dr. Ross Tilley PS	Phase I HVAC System Upgrades	2023-10-01	2024-09-06	100%
Hastings PS	Exhaust System Upgrade	2023-10-01	2024-09-06	100%
Havelock-Belmont PS	Boiler System Upgrades	2023-10-01	2024-09-06	100%
Norwood District PS	Exhaust System & DHWH Upgrades	2023-10-01	2024-09-06	100%
R.F. Downey PS	Exhaust System Upgrades	2023-10-01	2024-09-06	100%
Vincent Massey PS	HVAC & Exhaust System Upgrade	2023-10-01	2024-12-31	100%
Crestwood SS	Exhaust System Upgrade	2023-10-01	2024-12-31	100%
Thomas A. Stewart SS	Boiler Plant Upgrade	2023-10-01	2024-12-31	100%