

2024-2025 Projects Planned & Underway

School Name	Project Description	Start Date or Anticipated Start Date	Anticipated Completion Date	Percent Complete
Campbellford DHS	Asphalt Repairs	2024-10-01	2025-08-29	0%
Port Hope PS	Asphalt Repairs	2024-10-01	2025-08-29	0%
Smithfield PS	Asphalt Repairs	2024-10-01	2025-08-29	0%
Central Bowmanville PS	Asphalt Repairs	2024-10-01	2025-08-29	0%
Charles Bowman PS	Exterior Grading Upgrades	2024-10-01	2025-08-29	0%
Dr. Ross Tilley PS	HVAC Upgrades Phase II	2024-10-01	2025-12-31	5%
Grafton PS	HVAC Upgrades Phase II	2024-10-01	2025-12-31	5%
Lydia Trull PS	HVAC Upgrades Phase II	2024-10-01	2025-12-31	5%
Warsaw PS	HVAC Upgrades Phase II	2024-10-01	2025-12-31	5%
Bowmanvillie HS	Library Wall Finishes	2024-10-01	2025-08-29	5%
Camborne PS	Wall Finishes	2024-10-01	2025-08-29	5%
Courtice SS	Wall Finishes	2024-10-01	2025-08-29	5%
Crestwood SS	Library Wall Finishes	2024-10-01	2025-08-29	5%
Duke of Cambridge PS	Wall Finishes	2024-10-01	2025-08-29	5%
East Northumberland SS	Wall Finishes	2024-10-01	2025-08-29	5%
Ganarask Trail PS	Wall Finishes	2024-10-01	2025-08-29	5%
Kawartha Heights PS	Wall Finishes	2024-10-01	2025-08-29	5%
Lydia Trull PS	Wall Finishes	2024-10-01	2025-08-29	5%
M.J. Hobbs PS	Wall Finishes	2024-10-01	2025-08-29	5%
Percy Centennial PS	Wall Finishes	2024-10-01	2025-08-29	5%
Port Hope HS	Library Wall Finishes	2024-10-01	2025-08-29	5%
Prince of Wales PS	Wall Finishes	2024-10-01	2025-08-29	5%

Queen Mary PS	Wall Finishes	2024-10-01	2025-08-29	<div style="width: 5%;"></div>	5%
Stockdale PS	Wall Finishes	2024-10-01	2025-08-29	<div style="width: 5%;"></div>	5%
The Pines Sr. PS	Wall Finishes	2024-10-01	2025-08-29	<div style="width: 5%;"></div>	5%
Vincent Massey PS	Wall Finishes	2024-10-01	2025-08-29	<div style="width: 5%;"></div>	5%
Adam Scott CVI	Manufacturing Shop Refresh	2024-10-01	2025-08-29	<div style="width: 8%;"></div>	8%
Bowmanville HS	Exterior Wall Repair	2024-10-01	2025-08-29	<div style="width: 0%;"></div>	0%
Burnham PS	Interior Floor Upgrades	2024-10-01	2025-08-29	<div style="width: 0%;"></div>	0%
Vincent Massey PS	Universal Washroom	2024-10-01	2025-08-29	<div style="width: 0%;"></div>	0%
Edmison Heights PS	Interior Washroom Upgrades	2024-10-01	2025-08-29	<div style="width: 0%;"></div>	0%
Cobourg Collegiate Institute	Roofing Upgrades	2024-10-01	2025-12-31	<div style="width: 10%;"></div>	10%
Courtice SS	Roofing Upgrades	2024-10-01	2025-12-31	<div style="width: 10%;"></div>	10%
Crestwood SS	Roofing Upgrades	2024-10-01	2025-12-31	<div style="width: 10%;"></div>	10%
East Northumberland SS	Roofing Upgrades	2024-10-01	2025-12-31	<div style="width: 10%;"></div>	10%
Kenner CVI	Roofing Upgrades	2024-10-01	2025-12-31	<div style="width: 10%;"></div>	10%
Millbrook South Cavan PS	Roofing Upgrades	2024-10-01	2025-12-31	<div style="width: 10%;"></div>	10%
Port Hope PS	Roofing Upgrades	2024-10-01	2025-12-31	<div style="width: 10%;"></div>	10%
Smithfield PS	Roofing Upgrades	2024-10-01	2025-12-31	<div style="width: 10%;"></div>	10%
Chemong PS	Roof Drain Replacements	2024-10-01	2025-08-29	<div style="width: 8%;"></div>	8%
Otonabee Valley PS	Kindergarten Fence and Entrance Upgrdaes	2024-10-01	2025-08-29	<div style="width: 0%;"></div>	0%
Hillcrest PS	Exterior Sidewalk Improvements	2024-10-01	2025-08-29	<div style="width: 0%;"></div>	0%
Enniskillen PS	Classroom Refresh Phase II	2024-10-01	2025-12-31	<div style="width: 5%;"></div>	5%
Hastings PS	Interior Floor Upgrades	2024-10-01	2025-08-29	<div style="width: 2%;"></div>	2%
Havelock-Belmont PS	Boys & Girls Washroom Upgrades	2024-10-01	2025-08-29	<div style="width: 0%;"></div>	0%
Kenner CVI	Homestyle Washroom Renovation	2024-10-01	2025-08-29	<div style="width: 0%;"></div>	0%

Thomas A. Stewart SS	Pedestrian Bridge	2024-10-01	2025-08-29	0%
Thomas A. Stewart SS	Exterior AODA Ramp & Pathway	2024-10-01	2025-06-25	85%
Thomas A. Stewart SS	Field Lighting Upgrade	2024-10-01	2025-08-29	2%
Roseneath Centennial PS	Exterior Improvements	2024-10-01	2025-08-29	0%
Terry Fox PS	Cooling Tower Upgrade	2024-10-01	2025-12-31	0%
Lakefield PPS	Boiler Plant Upgrade	2024-10-01	2025-12-31	0%
Education Center	Boardroom Renovation	2024-10-01	2025-12-31	8%

2023-2024 Projects Completed & Underway

School Name	Project Description	Start Date or Anticipated Start Date	Anticipated Completion Date	Percent Complete
Otonabee Valley PS	Exterior AODA Improvements	2023-10-01	2024-09-06	100%
Beatrice Strong PS	Asphalt Repairs	2023-10-01	2024-07-30	100%
North Cavan PS	Asphalt Repairs	2023-10-01	2024-08-30	100%
North Shore PS	Asphalt Repairs	2023-10-01	2024-08-30	100%
Vincent Massey PS	Asphalt Repairs	2023-10-01	2024-08-30	100%
Hampton Jr. PS	Classroom Refresh	2023-10-01	2025-03-20	100%
Dr. Emily Stowe PS	HVAC Upgrades	2023-10-01	2025-03-20	85%
Dr. Ross Tilley PS	HVAC Upgrades Phase I	2023-10-01	2024-09-06	100%
Hastings PS	Interior Lighting & HVAC Upgrades	2023-10-01	2024-09-06	100%
Havelock-Belmont PS	Heating System Upgrades	2023-10-01	2024-09-06	100%
Lydia Trull PS	HVAC Upgrades	2023-10-01	2025-03-20	95%
Norwood District PS	Exhaust & DHW Renewal	2023-10-01	2025-03-20	100%
R.F. Downey PS	Exhaust Upgrades	2023-10-01	2024-09-06	100%

Vincent Massey PS	HVAC Upgrades	2023-10-01	2024-12-31	100%
M.J. Hobbs PS	Switch Gear Replacement	2023-10-01	2024-10-06	100%
Crestwood SS	Exhaust Upgrades	2023-10-01	2024-12-31	100%
Adam Scott CVI	Library Wall Finishes	2023-10-01	2024-09-06	100%
Bowmanville Central PS	Wall Finishes	2023-10-01	2024-09-06	100%
Campbellford District HS	Wall Finishes	2023-10-01	2024-09-06	100%
Cobourg Collegiate Institute	Wall Finishes	2023-10-01	2024-09-06	100%
Courtice SS	Library Wall Finishes	2023-10-01	2024-09-06	100%
Hillcrest PS	Wall Finishes	2023-10-01	2024-09-06	100%
Northumberland Center for Individual Studies	Wall Finishes	2023-10-01	2024-09-06	100%
Plainville PS	Wall Finishes	2023-10-01	2024-09-06	100%
Thomas A. Stewart SS	Library Wall Finishes	2023-10-01	2024-09-06	100%
Campbellford District HS	Cafeteria Upgrades	2023-10-01	2025-03-20	90%
Norwood District High School	Building Interior Upgrades	2023-10-01	2025-03-20	90%
Kawartha Heights PS	Classroom Refresh	2023-10-01	2025-03-20	90%
Hillcrest PS	Classroom Refresh	2023-10-01	2025-03-20	100%
Adam Scott CVI	Roofing Upgrades	2023-10-01	2024-12-31	100%
Bowmanville SS	Roofing Upgrades	2023-10-01	2024-12-31	100%
Clarington Center for Individual Studies	Roofing Upgrades	2023-10-01	2024-12-31	100%
Courtice North PS	Roofing Upgrades	2023-10-01	2024-12-31	100%
East Northumberland SS	Roofing Upgrades	2023-10-01	2024-12-31	100%
Enniskillen PS	Roofing Upgrades	2023-10-01	2024-12-31	100%
Kenner CVI	Roofing Upgrades	2023-10-01	2024-12-31	100%
Lakefield District PS	Roofing Upgrades	2023-10-01	2024-12-31	100%

Murray Centennial PS	Roofing Upgrades	2023-10-01	2024-12-31	100%
North Cavan PS	Roofing Upgrades	2023-10-01	2024-12-31	100%
Norwood District PS	Roofing Upgrades	2023-10-01	2024-12-31	100%
Plainville PS	Roofing Upgrades	2023-10-01	2024-12-31	100%
Terry Fox PS	Roofing Upgrades	2023-10-01	2024-12-31	100%
Chemong PS	Interior Ceiling Upgrades	2023-10-01	2025-03-20	100%
Keith Wightman PS	Exterior Lighting	2023-10-01	2024-09-06	100%
North Hope Central PS	Classroom Refresh	2023-10-01	2024-09-06	100%
Roseneath Centennial PS	Interior Renovations	2023-10-01	2025-03-20	80%
Waverly PS	Interior Classroom Renovations	2023-10-01	2024-12-31	100%
Queen Elizabeth PS	Fire Alarm Upgrades	2023-10-01	2024-09-06	100%
Stockdale PS	Interior Ceiling Upgrades	2023-10-01	2024-09-06	100%
Vincent Massey PS	HVAC & Window Upgrades	2023-10-01	2024-12-31	100%
Buckhorn PS	AODA Improvements	2023-10-01	2024-09-06	100%
Dr. Ms. Hawkins	Classroom Refresh	2023-10-01	2025-03-20	80%
Hillcrest PS	Classroom Refresh	2023-10-01	2025-03-20	100%
Warsaw PS	Classroom Refresh	2023-10-01	2024-09-06	100%
Thomas A. Stewart SS	Boiler Plant Upgrades	2023-10-01	2024-12-31	100%
Thomas A. Stewart SS	Field Turf Rehabilitation	2023-10-01	2025-03-20	100%
Camborne PS	Asphalt Repairs	2023-10-01	2025-03-20	100%
Clarke HS	Classroom Upgrades	2023-10-01	2024-09-06	100%
CR Gummow PS	Exterior Grading	2023-10-01	2024-09-06	100%
Enniskillen PS	Classroom Refresh Phase I	2023-10-01	2025-03-20	90%